PWG-45

1	Name of Sub Division	Executive Engineer, Soild Waste Management Division
2	Name of Division	Executive Engineer, Soild Waste Management Division
3	Name of Work	Allied works for Sweep smart Project& other Repairs Works for DWCC centre in ward no 03.
4	Name of Agency	M/s.Venkateshwara Constructions K Lokaraju
5	Amount Put to Tender	Rs.18,10,000/-
6	Agreement Amount	Rs.18,10,000/-
7	Agreement No	EE-3/SWM/AG/16/2020-21 date.03.10.2020
8	Actual Expenditure incurred	Rs:18,07,907/-
9	Date of Commencement (As per Agreement)	03.10.2020
10	Date of Completion (As per Agreement)	02.01.2021
11	Actual Date of Completion	28.12.2020

Asst. Engineer
SWM

Asst. Exe. Engineer
SWM

Executive Engineer
SWM

Scanned by CamScanner

PWG-45A

1	Name of Sub Division	Executive Engineer, Soild Waste Management Division
2	Name of Division	Executive Engineer, Soild Waste Management Division
3	Name of Work	Allied works for Sweep smart Project& other Repairs Works for DWCC centre in ward no 03.
4	Name of Agency	M/s.Venkateshwara Constructions K Lokaraju
5	Amount Put to Tender	Rs.18,10,000/-
6	Cost of Work as Tendered rates	Rs.18,10,000/-
7	Agreement No	EE-3/SWM/AG/16/2020-21 date.03.10.2020
8	Actual Expenditure incurred	Rs:18,07,907/-
9	Date of Commencement (As per Agreement)	03.10.2020
10	Date of Completion (As per Agreement)	02.01.2021
11	Actual Date of Completion	28.12.2020
12	Authority	Executive Engineer, Soild Waste Management Division

Asst. Engineer
SWM

Asst.Exe.Engineer
SWM

Executive Engineer
SWM

Scanned by CamScanner

PWG-46 (Pargraph 194)
Detailed Completion Report

1	Name of Sub Division	Executive Engineer, Soild Waste Management Division
2	Name of Division	Executive Engineer, Soild Waste Management Division
3	Name of Work	Allied works for Sweep smart Project& other Repairs Works for DWCC centre in ward no 03.
4	Name of Agency	M/s.Venkateshwara Constructions K Lokaraju
5	Amount Put to Tender	Rs.18,10,000/-
6	Cost of Work as Tendered rates	Rs.18,10,000/-
7	Agreement No	EE-3/SWM/AG/16/2020-21 date.03.10.2020
8	Actual Expenditure incurred	Rs:18,07,907/-
9	Difference % of Excess/Savings (Compared to Agreement Cost)	-
10	Date of Commencement	03.10.2020
11	Actual date of completion	28.12.2020

Asst. Engineer
SWM

Asst.Exe.Engineer
SWM

Executive Engineer
SWM

Scanned by CamScanner

PWG-47 (Pargraph 294)

Consolidated Completion Statement of Work.

1	Name of Sub Division	Executive Engineer, Soild Waste Management Division
2	Name of Division	Executive Engineer, Soild Waste Management Division
3	Name of Work	Allied works for Sweep smart Project& other Repairs Works for DWCC centre in ward no 03.
4	Name of Agency	M/s.Venkateshwara Constructions K Lokaraju
5	Amount Put to Tender	Rs.18,10,000/-
6	Agreement Cost	Rs.18,10,000/-
7	Actual Expenditure incurred	Rs:18,07,907/-
8	Savings (Compared of Ageement Cost)	-
9	Excess	-
10	% of Excess if any	-
11	Date of Commencement	03.10.2020
12	By whom Executed :	**Sri.Jagadisha B R AE,** **Sri.Santhosh kumar V Kaddi. AEE,**
13	Inspection by Divisional Officer :	**Sri Nandeesha .J.R, Executive Engineer**
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	**Sri Nandeesh .J.R, Executive Engineer** **Sri.Santhosh kumar V Kaddi. AEE,** **Sri.Jagadisha B R AE,**

Certified that (Contractor) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)

Asst. Engineer
SWM

Asst.Exe.Engineer
SWM

Executive Engineer
SWM

Scanned by CamScanner

Certificate

1	Name of Work	Allied works for Sweep smart Project& other Repairs Works for DWCC centre in ward no 03.
2	Name of Agency	M/s.Venkateshwara Constructions K Lokaraju
3	Name of Sub Division	Road Infrastructure-Rajarajeshwari Nagar Division
4	Name of Division	Road Infrastructure-Rajarajeshwari Nagar Division

Incumbancy

Sl No	Name of Officer	Incumbancy	
		From	To
1	**Sri Nandeesha.J.R, Executive Engineer**	16.07.2019	Till Date
2	**Sri.Santhosh kumar V Kaddi. AEE,**	24.04.2017	Till Date
3	**Sri.Jagadisha B R AE,**	06.06.2020	Till Date
1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date).		
2	Certified that there are no dues outstanding from the contractor pertaining to this work.		
3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records.		
4	Certified that the final bill has been recorded in M.B.No.309/20-21, Page No.309724 to 309741		
5	Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc,.		

Asst. Engineer
SWM

Asst.Exe.Engineer
SWM

Executive Engineer
SWM

Scanned by CamScanner